

**BAKER ELEMENTARY SCHOOL REFERENDUM PROJECTS**

<b>Project</b>	<b>Begin</b>	<b>End</b>	<b>Summary</b>	<b>Notes</b>
P-01 (Security Vestibules)	06/22/15	09/04/15	Security vestibule at main entrance; replacement of selected exterior doors; access controls at exterior doors	Project Complete
P-02 (Data/Tech upgrades)	09/02/15	12/31/15	Upgrade of data and technology wiring throughout building; security cameras throughout; replacement of public address and burglar alarm systems	Project Complete
P-03 (Roofing)	06/22/15	09/23/15	Partial roof replacement and replacement of roof exhaust fans	Project Complete
P-05 (HVAC)	07/20/15	10/15/15	New roof top air-conditioning unit for kitchen areas; boiler replacement; new HVAC equipment for multi-purpose room; HVAC upgrades in main office/admin area; new HVAC controls	Project Complete
P-10 (Paving)	06/27/16	09/05/16	Selective pavement repair and replacement	Project Complete
P-12 (Cafeteria Tables)	06/22/15	08/14/15	Replacement of 12 cafeteria tables	Complete

**SOUTH VALLEY ELEMENTARY SCHOOL REFERENDUM PROJECTS**

<b>Project</b>	<b>Begin</b>	<b>End</b>	<b>Summary</b>	<b>Notes</b>
P-01 (Security Vestibules)	06/22/15	09/04/15	Security vestibule at main entrance; replacement of selected exterior doors; access controls at exterior doors	Project Complete
P-02 (Data/Tech upgrades)	09/02/15	12/31/15	Upgrade of data and technology wiring throughout building; security cameras throughout; replacement of public address and burglar alarm systems	Project Complete
P-03 (Roofing)	06/22/15	09/23/15	Partial roof replacement (1993 wing) and replacement of roof exhaust fans	Project Complete
P-04 (Toilet Room Upgrades)	06/22/15	09/04/15	Upgrade of 1964 wing (3rd Grade) toilet rooms	Project Complete
P-05 (HVAC)	06/22/15	10/15/15	New roof top air-conditioning unit for kitchen areas; new HVAC equipment for cafeteria and gym; HVAC upgrades in main office/admin area/media center workroom/faculty room; new HVAC controls	Project Complete
P-07 (Drainage Improvements)	06/22/15	08/14/15	Improvements to site storm water management system	Project Complete
P-08 (Interior Doors)	12/28/15	04/01/16	Replacement of original interior doors	Project Complete
P-10 (Paving)	06/27/16	09/05/16	Selective pavement repair and replacement	Project Complete

**MARY ROBERTS ELEMENTARY SCHOOL REFERENDUM PROJECTS**

<b>Project</b>	<b>Begin</b>	<b>End</b>	<b>Summary</b>	<b>Notes</b>
P-01 (Security Vestibules)	06/22/15	09/04/15	Security vestibule at main entrance; replacement of selected exterior doors; access controls at exterior doors	Project Complete
P-02 (Data/Tech upgrades)	09/02/15	12/31/15	Upgrade of data and technology wiring throughout building; security cameras throughout; replacement of public address and burglar alarm systems	Project Complete
P-03 (Roofing)	06/22/15	09/23/15	Partial roof replacement (primarily above the 1992 building area) and replacement of roof exhaust fans	Project Complete
P-04 (Toilet Room Upgrades)	06/22/15	09/04/15	Expansion and renovation of 1959 wing (3rd Grade) toilet rooms; refurbishment of lobby toilet rooms	Project Complete
P-05 (HVAC)	06/22/15	10/15/15	New roof top air-conditioning unit for kitchen areas; new HVAC equipment for gymnasium; HVAC upgrades in main office/admin area; new HVAC controls	Project Complete
P-08 (Interior Doors)	12/28/15	04/01/16	Replacement of original interior doors	Project Complete
P-10 (Paving)	06/27/16	09/05/16	Selective pavement repair and replacement	Project Complete

**UPPER ELEMENTARY SCHOOL REFERENDUM PROJECTS**

<b>Project</b>	<b>Begin</b>	<b>End</b>	<b>Summary</b>	<b>Notes</b>
P-01 (Security Vestibules)	06/22/15	09/04/15	Security vestibule at main entrance; replacement of selected exterior doors; access controls at exterior doors	Project Complete
P-02 (Data/Tech upgrades)	09/02/15	12/31/15	Upgrade of data and technology wiring throughout building; security cameras throughout	Project Complete
P-03 (Roofing)	06/22/17	08/14/17	Roof replacement	Work will be performed during summer months while school is closed; work is being performed in 2017 to take advantage of existing roof warranty
P-05 (HVAC)	04/15/17	08/14/17	Replace existing chiller unit; new HVAC equipment for administrative offices, guidance offices, computer labs, media center, gym, and cafeteria; HVAC controls upgrades	Majority of work will be performed during summer months; remainder of work will be performed after hours or in "non-student" areas
P-11 (Theater Upgrades)	06/22/17	08/14/17	Spot lights; audio system; stage down-lights; dimmer system	Work will be performed during summer months (Summer 2017)
P-12 (Flooring Replacement)	06/22/15	08/14/15	Removal of carpet tiles and replacement with VCT in 18 classrooms	Complete - Actual number of classrooms done is 36.
	06/22/17	08/14/17	Removal of remaining classroom and IMC carpet tiles and replacement with VCT	Work will be performed during summer months (Summer 2017)

**WILLIAM ALLEN SCHOOL REFERENDUM PROJECTS**

<b>Project</b>	<b>Begin</b>	<b>End</b>	<b>Summary</b>	<b>Notes</b>
P-01 (Security Vestibules)	06/22/15	09/04/15	Security vestibule at main entrance; replacement of selected exterior doors; access controls at exterior doors	Project Complete
P-02 (Data/Tech upgrades)	06/22/15	12/31/15	Upgrade of data and technology wiring throughout building; security cameras throughout	Project Complete
P-03 (Roofing)	06/27/16	08/19/16	Roof replacement (entire roof with exception of media center and mansard roofs) and replacement of roof exhaust fans	Project Complete
P-05 (HVAC)	04/15/17	08/14/17	Replace boilers in "shop area" boiler room; upgrade HVAC controls	Majority of work will be performed during summer months; remainder of work will be performed after hours or in "non-student" areas
P-09 (Toilet Rooms a	06/27/16	42601	Renovation of 8 science classrooms; renovation of 4 sets of student toilet rooms	Project Complete
P-10 (Paving)	06/22/17	08/14/17	Selective pavement repair and replacement	Work will be performed during summer months (Summer 2017)
P-11 (Theater Upgrades)	06/22/17	08/14/17	Spot lights and fixtures; stage curtains	Work will be performed during summer months (Summer 2017)

**MOORESTOWN HIGH SCHOOL REFERENDUM PROJECTS**

<b>Project</b>	<b>Begin</b>	<b>End</b>	<b>Summary</b>	<b>Notes</b>
P-01 (Security Vestibules)	06/22/15	08/28/15	Security vestibule at main entrance and transportation office; replacement of selected exterior doors; access controls at exterior doors	Project Complete
P-02 (Data/Tech upgrades)	06/22/15	12/31/15	Upgrade of data and technology wiring throughout building; security cameras throughout	Project Complete
P-03 (Roofing)	06/27/16	08/19/16	Roof replacement (halls A, B, C, D and E, Isenburg gym, aux gym, media center); includes selected repair of exterior masonry and replacement of roof exhaust fans and selected roof top HVAC units in roofing areas	Project Complete
P-05 (HVAC)	06/27/16	08/18/17	Replace chillers; replace classroom unit ventilators; new HVAC systems for admin offices, media center, auditorium, original cafeteria area, add air conditioning to Isenburg gym and aux gym	Work will be performed after hours, holidays and summers of 2016 and 2017
P-06 (Athletic Fields)	06/22/15	10/01/15	Replace main stadium field with synthetic turf; resurface running track; new stadium entrance plaza; replacement of existing lighting at stadium; new dugouts at varsity baseball and softball fields	Project Complete
P-10 (Paving)	06/22/17	08/14/17	Selective pavement repair and replacement	Work will be performed during summer months (Summer 2017)
P-11 (Theater Upgrades)	06/22/17	08/14/17	New spotlights and theater curtains	Work will be performed during summer months (Summer 2017)
P-13 (Interior Upgrades)	06/27/16	08/19/16	Refurbish 4 student toilet rooms and 4 faculty toilet rooms; refurbish elevator	Project Complete
P-14 (Fire Alarm Replacement)	02/01/16	06/23/16	replacement of existing fire alarm system	Project Complete